

Marion Outdoor Pool Stage 3 - Progress Update

Originating Officer Unit Manager Cultural Facilities - Tyson Brown

Corporate Manager Acting Manager City Property - Clare Benn

General Manager City Development - Ilia Houridis

Report Reference GC191022F01

Confidential

~

Confidential Motion

That:

1. Pursuant to Section 90(2) and (3)(b) of the Local Government Act 1999, the Council orders that all persons present, with the exception of the following persons: Adrian Skull, Ilia Houridis, Tony Lines, Fiona Harvey, Sorana Dinmore, Kate McKenzie, Ray Barnwell, Clare Benn, Victoria Moritz, and Craig Clarke, be excluded from the meeting as the Council receives and considers information relating to Marion Outdoor Pool, upon the basis that the Council is satisfied that the requirement for the meeting to be conducted in a place open to the public has been outweighed by the need to keep consideration of the matter confidential given the information relates commercial confidence.

REPORT OBJECTIVE

The purpose of this report is to seek Council's endorsement to progress to tender with stage three of the Marion Outdoor Pool upgrade with the allocated budget of \$

EXECUTIVE SUMMARY

On 23 July 2019 (GC190723) Council sought a review of stage three to ascertain the proposed budget and scale of works in alignment with the original scope.

An internal review has been undertaken with the findings assessed against the proposed stage three designs to ensure the proposed individual elements of the designs are of a suitable scale for the site, provide value-for-money and incorporate sufficient diversity of experiences offered, to both retain and increase regular attendances.

RECOMMENDATION

That Council:

- 1. Notes and approves the detailed design for stage 3 works for the Marion Outdoor Pool Upgrade.
- 2. Notes the cost estimates are within acceptable range of the approved budget of



- 3. Approves Administration proceeding with the tender for delivery.
- 4. In accordance with Section 91(7) and (9) of the Local Government Act 1999 the Council orders that this report, Marion Outdoor Pool Stage 3 Progress Update, any appendices to this report and the minutes arising from this report having been considered in confidence under Section 90(2) and (3)(b) of the Act, except when required to effect or comply with Council's resolution(s) regarding this matter, be kept confidential and not available for public inspection for a period of 12 months from the date of this meeting. This confidentiality order will be reviewed at the General Council Meeting in December 2019.

DISCUSSION

Background

In February 2018 Council approved the Marion Outdoor Pool Project (GC130218R), to be undertaken in 3 Stages:

- Stage 1: Change Rooms, Kiosk and Storage \$
- Stage 2: Upgrade main building (foyer, Multi-function room, Staff accommodation, storage, Front Canopy) \$
- Stage 3: Will increase the site area (through the realignment of the perimeter fencing) to include a 'family area' and include high quality water amusements including Splash Pad, Water Play Area, Plant Upgrade, Accessible Paths, Picnic Areas, Slide, Shade \$

Total Budget Approved: \$

On 23 July 2019 Council resolved to:

- 1. Notes that the contract for delivery of stage 2 works for the Marion Outdoor Pool upgrade project was awarded to Affinitas Construction and has been delivered within the original budget approved of stages and therefore does not require the additional allocation of funds for this stage endorsed by Council in February 2019.
- 2. Notes that stage 3 works are being scoped and designed within the original approved budget of \$\frac{1}{2} \text{ and }\frac{1}{2} \text{ approved} \text{ being scoped and designed within the original approved budget of \$\frac{1}{2} \text{ approved} \text{ approved budget approved budget of \$\frac{1}{2} \text{ approved budget app
- 3. Notes that a report will be presented to Council in September 2019 with the detailed design and budget for stage 3 works, seeking endorsement to go to tender for delivery.

This report provides an update on progress for resolution 3 above.

REVIEW OF INITIAL STAGE 3 DESIGN

Proposed Design

A proposed design was presented to Council in February 2018 for stage 3.



Administration has recently undertaken a review which included the following: site visits and engagement with facility managers of seven outdoor and indoor pool / aquatic facilities across metropolitan and regional Adelaide; site visits of local aquatic amusements; desktop research of National outdoor aquatic facilities which offer increased amusements and attractions for various age groups.

The concept designs were reviewed by Council's landscape architect, Unit Manager Cultural Facilities and the Manager City Activation. They confirmed the design would be of a scale in-keeping with current infrastructure on site - See appendix 1,2 and 3.

The review undertaken confirmed that the proposed stage 3 design addresses the intended outcomes of:

- increasing accessibility and usability for attendees;
- increasing areas for families and small children fostering them to remain at the facility for longer;
- enhanced facility options;
- · complementing existing features;
- broadening appeal to families and communities (whilst maintaining connection to the long term and loyal customer base);
- diversity of experience;
- protecting the valuable green / open space.

Within the Stage 3 design development a site survey has been undertaken to confirm the most suitable location of features. An initial DRAFT has been completed and is attached to this report (See appendix 4). This has created the necessity for some minor modifications to the design, however it is anticipated that any implications on cost will be minimal.

Value for Money

With an allocated budget of \$ Stage 3 has the largest budget expense of all of the stages due to the scale of the water play and splash pad features and the very specialised nature of the equipment.

The sector was re-tested via the recent review for value for money via a desktop analysis. Discussions with other facility managers of aquatic facilities helped to provide an informal evidence base on what attractions offer the greatest return on investment.

The proposed water play features were agreed by all aquatic facilities consulted to provide the greatest potential for increased attendances which would also complement the existing facility and grounds and create a point of difference for the Marion Outdoor Pool, increasing our competitive advantage in metropolitan SA.

BUDGET / DETAILED COSTINGS

Capital Expenditure

The water play and splash pad budget has been confirmed and has been quoted at \$ _____ This is aligned with the 2018 budget approval.

Landscaping costings have been quoted at \$ which is in line with the 2018 Budget approval.

The initial pump shed costing has significantly increased from \$ to \$ due to a requirement to make the new building appear more aesthetically pleasing and in-keeping with the rest of the facility (see Appendix 5).



Value Management of Stage 2 works by the Project Managers has resulted in budget savings of If these savings from Stage 2 are added to the already approved Stage 3 budget, the Project Managers are confident in being able to deliver the revised pump house scope from within the existing approved budgets.

The RLB cost estimates are conservative and Administration are confident that through the tender process and 'value management' of the landscaping works and pump house construction that the project will be able to be delivered within the approved allocated budget - see table below. The overall variation when including the reallocation of the Stage 2 budget savings to Stage 3 is \$\frac{1}{2}\$ or less than 1%.

Proposed Works	RLB Cost Estimate	Budget
Water Slide & Play features	\$	
Landscaping	#	
Pump Shed	#	
Stage 3 Approved Budget		\$
Realised budget Savings - stage 2		\$
Total	\$	\$

Annual Operational Expenditure

Resources

The facility has been designed so that during quieter times, the design and location of the splash pad will enable the standard system of 'rostered' lifeguards to safely monitor the equipment, with the lifeguard located adjacent the 'learner and toddlers pools' having full vision of the run outs of the water slides. The play ground is essentially "zero depth" (as there is no static water in place) and does not require monitoring.

The Royal Lifesaving Society Australia Guideline for safe pool operation provides that the supervision required is for 1 Lifeguard: 100 customers. Therefore at busier times i.e. weekends and School holidays, it is proposed for a dedicated lifeguard to monitor the splash pad and water play features due to the likely increase in attendances. This additional operational expenditure will be funded from the commensurate increased revenue.

Running Costs

Advice has been sought in relation to the likely running costs of the new splash pad and water play feature. These costs are minimal equating to circa per day, with the additional chlorine and acid in the order of per day depending on the usage of the splash pad and pool. Again this increase in operational expenditure will be funded from increased revenue.



Maintenance

Minimal on-going maintenance will be required, with seasonal maintenance largely consisting of cleaning and polishing.

Whole of Life Costs

These are outlined in appendix 6.


Next Steps

The Project Steps and timeframes are as per the following table:

Project Steps	Timeframe
Tender Preparation - Landscaping	September / October 2019
Select Tender - Water Play & Splash Pad	October 2019
Order Water Play & Splash Pad from preferred supplier	October / November 2019
Tender Release - Landscaping	Early January 2020
Award Tender - Landscaping	Early March 2020
Commence Construction	April 2020 (During Pool Closure)
Completion of Works	Early September 2020
Project hand-over`	Mid September 2020
Pool Opening	Early October 2020

Attachment

#	Attachment	Туре
1	Appendix 1 - Marion Outdoor Splash Pad Alt5_3d-pdf-PERSPECTIVE	PDF File
2	Appendix 2 - Marion Outdoor Splash Pad Alt5_3d-pdf-VIEWS	PDF File
3	Appendix 3 - Marion Splash Pad Layout	PDF File
4	Appendix 4 - Location Plan	PDF File
5	Appendix 5 - Proposed Building Extenion Design (Pump House)	PDF File
6	Appendix 6 Whole of life costings	PDF File













GEBKİM OSB REFİK BAYDUR CAD. NO:6 41480 DİLOVASI/KOCAELİ Tel:. (+90 262) 656 64 67 (pbx) Fax: (+90 262) 656 64 75 e-mail: polin@polin.com.tr web:www.polin.com.tr

Project Number	Date
12537-AN-05	27.08.2019

Marion Outdoor Splash Pad

Australia

ALTERNATIVE 5

Drawing Uni	ts	Metric			
Paper Size		A3			
Scale					
Drawn by	Checl	ked by	Approved by		
Simge Yılmaz Architect	Duygu l Arch	, ,	Mine Pakiş Design Manager		

NOTES:

*NOT FOR CONSTRUCTION

These drawings, illustrations and the design concepts expressed herein are the exclusive property of Polin Waterparks and Pool Systems. These drawings or illustrations are confidential and for the exclusive use of those whom sent. Any violation of this purpose, particularly the use of these prints for the duplication of design concept will be prosecuted under all remedies provided by law.

05-02-2015

Doküman NoΩ7 TR 03 Rev:4















GEBKİM OSB REFİK BAYDUR CAD. NO:6 41480 DİLOVASI/KOCAELİ Tel:. (+90 262) 656 64 67 (pbx) Fax: (+90 262) 656 64 75 e-mail: polin@polin.com.tr web:www.polin.com.tr

Project Number	Date
12537-AN-05	27.08.2019

Marion Outdoor Splash Pad

Australia

ALTERNATIVE 5


Drawing Units		Metric				
Paper Size		A3				
Scale	1,		1/100			
Drawn by	Checked by		Approved by			
Simge Yılmaz Architect	Duygu Uyuşan Architect				Mine Pakiş Design Manager	


NOTES:

*NOT FOR CONSTRUCTION

These drawings, illustrations and the design concepts expressed herein are the exclusive property of Polin Waterparks and Pool Systems. These drawings or illustrations are confidential and for the exclusive use of those whom sent. Any violation of this purpose, particularly the use of these prints for the duplication of design concept will be prosecuted under all remedies provided by law.

Doküman No:07 TR 03 Rev:4 05-02-2015





LEGEND PLANTING FURNITURE AND FITTINGS SHELTER TYPE DI (SWALL) SUFFLIER LANDMARK: TYPE: SALLION POOF PARK SHELTER 44MWHIMILA SERES WITH FRONT SCREEN DISTING THEE TO BE PROTECTED AND RETAINED EDISTRICT TREE TO BE REMOVED REFER TO DEMOLITION PLAN DYWILLOZ ALL TREES TO BE MARKED AND REMOVAL APPROVED ON SITE BY SUFERMIENCENT. SHELTER TYPE 02 (LARGE) SUPPLIER LANDMARK TIFE SAULDIN ROOF PARA'SHELTER ASM WHYALLA SERIES WITH FROUT AND REAR SCREEN PROPOSED TREE PLANTING REFER TO DETAILS XQVVDXX PROPOSED SHRILB FLANTING REFER TO DETAILS KEYNDAX SHADE NEW SHADE LAVERELLA TO MATCH EDISTING ON SITE ECA ACCESSIBLE BBQ SUFFLIER CHRISTIES TYPE: A SERIES ALL ACCESS ELECTRIC EQUELE BENCH STYGLE COOKTOP NEW GRIEATED TURF REFER TO DETAILS XYVVD,XX BEG SUPPLIER: CHRISTIES TYPE: MODULAR ELECTRIC COURLE BENCH SINGLE COOKTOP 880 MATERIALS, SURFACES AND FINISHES PICID SETTING TYPE OF SUPPLIER STREET FURNITURE AUGIRALIA MANE TYPE- 1750 MALT TABLE SEAT TYPE MALL SUM PENCH FORDS SUPPACE FREEL-FIRSH FOWLEGOOAT BATTERS COLOUR TEC PAYING TIPE OI FELSTIFAN CONCRETE PAVENENT FINSH DPOSED AGGREGATE FREER TO DETAIL XVIVDXXX ir. PAYING TIPE 02 PECESTRAW CONCRETE PAVEMENT FINISH BROOM REFER TO DETAIL XVVVDXXX FIGNE SETTING WITH DRA ACCESS SUPPLIER STREET FLEXITURE ALSTRULK TABLE THE: 1750 MALL DRA TABLE SEAT THE MALL SUMPENCH FINNS SUPPLACE FLECO TRISH FOWLE-GOOD BATTERS COLOUR TEC PAVING TIPE (G VEHICULAR CONCRETE PAVENENT FINEH BRCOM REFER TO DETAIL XVIVDXXX otk: SOFTFALL TYPE OI CERTIFIED ORGANIC BARKETHP SOFTFALL REFER TO DETAIL XXVVDXXX CUSTOM CUTDOOR NITCHEN BENCH STANDLESS STEEL WITH INTEGRATED SENT AND LCCKARLE CUPPOARDS LINGER. 2 X GFO INTEGRATED INTO EEXCHTOP IN WEATHER PROOF CACING. REFER LETAIL XXWD.XX SENCHED SCETIFALL TYPE OZ CERTIFIED SYNTHETIC RURZER SCETIFALL COLOUR BLUE TEC REFER TO DETAIL XXIVDJXXX EGUAL ACCESS CAPACIAS FOUNTAIN SUPPLIER STREET FURNTURE AUSTRALIA THE-ARDUA FOUNTAIN COLDUR TBO SOFTFALL TYPE 03 CERTIFIED SYNTHETIC RUBBER SOFTFALL COLOUR ORANSE TEC REFER TO DETAIL XXAVOXXX 118

WALLS AND EDGES

CU - CONDRETE UPSTAMI, ELGE REFER TO DETAIL XOVIDDOX REFER TO CIVIL ENGINEERS CRAWINGS AND COCUMENTS

CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EIGE

- CE - FLIGHCONCRETE EI

CONCRETE RETURNS WALL
REFER TO DETAIL XXMQXXX
REFER TO COME ENGINEERS CRIMINSS AND
DOCUMENTS

FEM.E TIPE 01
2100H TUBULAR STEEL WITH SOLUSH TOP AND
—11—CONCRETE PLINTH FOOTING
FINSHE BLUCK FROMERCOAT
REFER TO DETAIL XVVDXXX

PLAY EQUIPMENT



FLAVITEMOI
CUMBIND NET WITH SUSPEMED SEATS AND
ACOUSTIC FLAV PANEL
SUFPLIER PROLUCIC
VIE' CLIMENG FOLLFMENT 157006

FLAY 02

PLAYTIEM 02 POTATING PYRAMIO NET SUPPLIER PROLUCES TYPE, ROTATING EQUIPMENT RES-124-702

FEATURE PLAY POLE SUFFLIER FROLUCIO TYPE: LEAF FEATURE TO MATCH PLAY FIEM OF (167008) PRELIMINARY ISSUE

30.08.19 P1 Date Issue

swanbury penglase architects of human space



MARION OUTDOOR POOL LANDSCAPE WORKS

MARION COUNCIL

Oaklands Road and Hendrie Street Park Holme, SA 5043

LEGEND AND LOCATION PLAN


Scale Drawn Approved Date
AS INDICATED LG HE AUG 2019


VERIFY ALL DIMENSIONS ON SITE BEFORE COMMENCING
ANY WORK OR MAKING SHOP DRAWINGS

© SWANBURY PENGLASE ARCHITECTS ACN 008 202 775 244 GILBERT ST ADELAIDE SA 5000 PH (08) 8212 2679 FAX (08) 8212 3162 mail@swanbuypenglase.com www.svanburypenglase.com

P1

17331 WD,01





30.09.19 PRELIMINARY 1

Date Description Issue

PRELIMINARY

swanbury penglase architects o

architects of human space



MARION OUTDOOR POOL STAGE 3 LANDSCAPE WORKS

MARION COUNCIL
Oaklands Road and Hendrie Street
Park Holme, SA 5043

BUILDING EXTENSION

DIAWII	Approved	Date	Scale
Author	Approver	30.09.19	As indicated @ A1
VERIFY ALL	DIMENSIONS ON	SITE BEFORE	COMMENCING ANY

WORK OR MAKING SHOP DRAWINGS

© SWANBURY PENGLASE ARCHITECTS ACN 008 202 775
244 GILBERT ST ADELAIDE SA 5000
PH (08) 8212 2679 FAX (08) 8212 3162

mail@swanburypenglase.com www.swanburypenglase.com

ORIGINAL SHEET SIZE A1 PRINTED ON: 30/09/2019 3:43:54 PM

Appendix 6 – Whole of life costings

Whole of Life Cost Analysis	MOP fac	ility upg	rades - Stage 3	3							
Description	Operating/ Capital	Lifecycle Yrs	Acquisition Cost	Projected Operating Costs pa	Projected Maintenance Costs pa	Total Projected O&M pa	Net Increase O&M pa	Projected Depreciation/ Renewal pa	Net Increase Depreciation/ Renewal pa	Whole of Life Cost of Proposal	Whole of Life Increase Cost of Proposal
concrete pad	Capital	40									
aqua tower	Capital	40									
waterplay and splash pad equipment	Capital	40									
pump and piping	Capital	40									
filtration system	Capital	20									
sanitarion system	Capital	40									
pumps and tank	Capital	20									
toddler pool filtration	Capital	40									
heating system	Capital	20									
pump shed	Capital	40									
access pathways	Capital	40									
bbq and picnic area	Capital	40									
play equipment	Capital	40									
slide tower shade	Capital	40									
boundary fence	Capital	40									
				-	-	-	-	-	-	-	-
Total (whole of life cost based											
upon 40 years)											
apon to yours,											
*Whole of life costs include acquisition, op	erating & main	tenance exp	enditure and depre	ciation/rene	wal using curre	nt values.					